

Status of WATR Systems C-band, S-band, UHF/VHF

Craig Griffith
WATR, Branch Chief
Research Facilities Directorate
Dryden Flight Research Center
September 17, 2002





Status of WATR Systems

C-band

- Data Enhancement System (DES)
- Radar Information Processing System (RIPS)
- Upgrades
- GN Support
- Future plans

S-band

- Triplex (7 Meter Prime) & MFTS (7 Meter Backup) upgrades
- Shuttle Data Processing System
 - Bit Sync upgrade
 - NISN upgrade
- GN support
- Future plans



Status of WATR Systems Cont'd



- UHF/VHF & ISS Systems
 - Future plans

C-band



- DES
 - Continues to function nominally; No lock up problems since 7/01
 - DES replacement (RIPS) in progress
- RIPS
 - Phase III completed 7/02
 - Installation and integration
 - Non-intrusive testing during STS-111
 - Non-intrusive testing during ISS C-band proficiency passes
 - Phase IV scheduled to start 10/02
 - Mission suitability testing
 - Phase V
 - Replace DES
- Upgrades
 - FRCC (R34) transmitter "Corner Cutter" installed 2/02
 - Extensive use over the last six (6) months with no anomalies
 - FRFC (R38) depot level maintenance completed 6/02



C-band Cont'd

- GN Support
 - Supported STS-109, 110 and 111 since last NSG
 - Tracked 23 HST, 54 ISS and 177 STS orbits
 - Supported the landing of STS-111 at Edwards
- Future plans
 - FRCC (R34) scheduled for depot level maintenance 10/02
 - Cornet matrix switcher for S and C band systems will be replaced by a Universal Switch Corp. switcher after STS-113
 - RF, IF, Data, Video, AGC





S-band

- TRIPLEX
 - DLM completed 6/02
 - Replaced broken gear in elevation gear box
 - CANDOS
 - SN launch head testing continues
 - Uplink PA bypass mod installed and checked out
- Shuttle Data Processing System
 - Avtec PC based bit sync upgrade
 - PSS and non-intrusive STDN mode testing on STS-106,92,97,98,102,100,104,105,108,109,110 and 111
 - TDRSS data testing successfully completed on 9/12/02
 - Cut-over to Avtec bit syncs complete
 - Legacy Viterbi decoder in conjunction with Avtec bit sync



S-band Cont'd

- NISN Circuit Upgrade for FM Dumps
 - Successful testing with GSFC and JSC performed on 9/12/02
 - Capable of flowing up 1024 kb/sec FM dump real-time
- GN Support
 - Supported STS-109, 110 and 111
 - Supported the STS-111 landing at Edwards





Future plans

- -MFTS
 - Depot level maintenance (DLM) scheduled 10/02
 - •Uplink PA (power amp) bypass mod to be installed during DLM period
 - •Selectable right hand/left hand circular transmit capability to be installed during DLM period
- -Triplex
 - Selectable right hand/left hand circular transmit capability to be installed prior to STS-112



NASA MASA MASAUMENTON

UHF/VHF

- UHF
 - No new changes implemented
 - Future plan
 - Automatic Best Receive Source Selection System implemented as workload permits.
- VHF
 - No new changes implemented



ISS COMM SYSTEM



- No new changes implemented
- Future Upgrades
 - High efficiency duplexor on VHF 1 back-up
 - High Power amplifier on VHF 2 backup
 - VHF scheduled to move (Fall 02)
 - Currently 20 ft tower
 - New location 35 ft tower